

RED FORK PRODUCTION, LLC

AURORA # 10 – 1

3/27/09

Day Three

Drill – 1,040' - in LAST 24 hours

Present Depth : 2,088'

Drill Bit # 1:
7-7/8" SN # ET 5041
2-Type <> 3/16 Nozzles

Wt on bit = 14,000 #
String Wt. = 48,000 #
RPM = 65 - 70

Pump = 400 / Strokes = 48

Deviation Survey = 3/4 degree @ 1,227'
Drilling w/water

23 1/2 Hrs Drill
1/2 Deviation Survey
10 Hrs WOC (Waiting on Cement to Dry)

Comments: Nipple up BOP's (Blow Out Preventers)
Drill out 45' of Cement