

**RED FORK PRODUCTION, LLC**

**NEWBY # 6 – 4**

**4/5/09**

**Day Two**

**Present Depth : 680'**

In @ -0- Out at 495' Hrs: 15

Bit # 1

12 1/4" Drill Bit : Tooth RT

In @ 495' Footage = 185' Hrs: 5 1/2"

Bit # 2

7 7/8" Z-235 SN = CN 568

Nozzles = 2/15 & 1-16

Deviation is 2 degrees @ 611'

Wt on bit = Collars

String Wt. = 20,000 #

RPM = 100

Pump = 400 / Strokes = 56

Casing = 480' w/150 sacks cement

***10 1/4 Hrs Drill***

***1/2 Hr Deviation Survey***

***3/4 Hr Trip Run / Surface Csg 4 Hrs***

***1 1/4 Hrs Nipple Up***

***6 3/4 Hrs Waiting on Cement***

***1/2 Hr Circulation***

Plug Down @ 3:45 PM