

**RED FORK PRODUCTION, LLC**

**NEWBY # 6 – 4**

**4/12/09**

**Day NINE**

**Present Depth : 3,770'**

Footage Last 24 = 12'

Bit # 2

7 7/8" Z-235 SN = CN 568

Nozzles = 2/15 & 1-16

In @ 495', out at 3,770'

Footage 3,2775' / 137 ¼ Hrs on Bit

*2 ¼ Hrs Drill*

*4 ¾ Hrs Trip*

*2 ½ Circulate*

Reach Test Depth, Come out of hole with Drill Pipe, Lay Down,  
Rig up Electric Line, Run in hole, Log Well, R/D E-Line. POOH w/rest of Drill Pipe,

Drill Collars, Lay Down.

R/U Casing Crew, Unload, tally Casing, Run Casing into Well, R/D Csg Crew,

Rig Up CementersCement Production Casing,

Wait on Cement to Dry.

Plug Down @ 7:15AM

Secure Well, Police Area,

Begin Rig Down.